COMPLETION REPORT

1	Name of Work	Providing Illumination in Nanjappa circle Doddabommasandra circle Anantpura gate, Nagenahalli gate, Kenchenahalli gate, Vishal Mart 4th phase in Yelahanka Traffic Police limit ward No 02
2	Sanctioned Estimate	Rs.15,00,000/-
3	Head of A/c which is chargeable	P-0300
4	Entrustment Order No. & Date	BBMP/EE/ ELE/YZ/WO/000002/2021-22 Dt:17-11-2021
5	Name of Contractor	M/S Shree Vinayaka Electricals
6	i. Time stipulated for j. Completion of Work	90 Days
7	b.Delay in execution of work	Not Applicable
8	Measurement recorded in	M.B No: 2575/21.22 25740 7 & 7414
9	Check Measurement of Asst.Exe.Engr/.Executive Engineer on	
10	Name of the Office/Office in charge of the Work a) Asst.Eng/Jr.Engineer b) Asst.Executive Engineer	Executive Engineer (Ele),Yelahanka Zone Mr.K.N.Babu Reddy Mr.Rajendra Naik. (Incharge EE)

Sanctioned Estimated Amount	Amount Claims as per actually vide as per Bills	DIFFERENCE		Remarks
		EXCESS	SAVINGS	
15,00,000/-	11,50,191/-	-/-	3,49,809/-	T.P 22.59% Below.

Certified that the above has been completed within the stipulated time noted in the work order.

1. Certified that the contractor has not delayed and completed the work for which necessary time has been recovered.
2. Certified that the above has been executed by the contractor satisfactorily in accordance with the specification as embedded in the agreement.

Assistant Engineer (Ele)
Yelahanka Zone, BBMP

Assistant Executive Engineer (Ele)
Yelahanka Zone, BBMP
ಸಹಾಯಕ ಕಾರ್ಯನಿರ್ವಾಹಕ ಅಭಿಯಂತರರು
(ವಿದ್ಯುತ್) ಯಲಹಂಕ ವಲಯ-ವಿಭಾಗ
ಬೃಹತ್ ಬೆಂಗಳೂರು ಮಹಾನಗರ ಪಾಲಿಕೆ

Executive Engineer (Ele)
Yelahanka Zone, BBMP
ಕಾರ್ಯನಿರ್ವಾಹಕ ಅಭಿಯಂತರರು
(ವಿದ್ಯುತ್) ಯಲಹಂಕ
ಬೃಹತ್ ಬೆಂಗಳೂರು ಮಹಾನಗರ ಪಾಲಿಕೆ

ಅಧೀಕ್ಷಕ ಅಭಿಯಂತರರು (ವಿದ್ಯುತ್)
ಬೃಹತ್ ಬೆಂಗಳೂರು ಮಹಾನಗರ ಪಾಲಿಕೆ

ಬೃಹತ್ ಬೆಂಗಳೂರು ಮಹಾ ನಗರ ಪಾಲಿಕೆ
ಯಲಹಂಕ ವಲಯ ಕಛೇರಿ
ಬೆಂಗಳೂರು-560 092

ಚೆಕ್ ಲಿಸ್ಟ್

1)	ಕಾಮಗಾರಿಯ ಹೆಸರು	Providing Illumination in Nanjappa circle Doddabommasandra circle Anantpura gate, Nagenahalli gate, Kenchenahalli gate, Vishal Mart 4th phase in Yelahanka Traffic Police limit ward No 02
2)	ಅಂದಾಜು ಮೊತ್ತ	Rs.15,00,000/-
3)	ಕಾಮಗಾರಿ ಆಯವ್ಯಯದಲ್ಲಿ ಸೇರ್ಪಡೆಯಾಗಿದೆಯೇ	ಹೌದು
4)	ಆಡಳಿತಾತ್ಮಕ ಮಂಜೂರಾತಿ ಸಂಖ್ಯೆ	BBMP/EE/ELE/YZ/AS/04/21-22, Dt:17-07-2021
5)	ತಾಂತ್ರಿಕ ಮಂಜೂರಾತಿ ಸಂಖ್ಯೆ	BBMP/EE/ELE/YZ/TS/01/21-22, Dt:20.07.2021.
6)	ಈ ಕಾಮಗಾರಿಯು ಈ ಹಿಂದಿನ ಕೌನ್ಸಿಲ್ ಅನುಮೋದನೆ ಗೊಂಡಿರುವ ದೃಢೀಕರಣ ಪತ್ರದ ನಕಲು.	-
7)	ಕಾಮಗಾರಿಯು ಕರ್ನಾಟಕ ಪಾರದರ್ಶಕ ನಿಯಮ 2000 ಹಾಗೂ ಸಂಬಂಧಿಸಿದ ಆದೇಶ ಮತ್ತು ಸುತ್ತೋಲೆಯಂತೆ ನಿರ್ವಹಿಸಲಾಗಿದೆಯೇ	ಹೌದು
8)	ಕಾಮಗಾರಿಯನ್ನು ಕಾರ್ಯಗತ ಮಾಡಿರುವ ವಿಧಾನ	e-Procurement
9)	ಗುತ್ತಿಗೆದಾರರ ಹೆಸರು	M/S Shree Vinayaka Electricals
10)	ಕಾಮಗಾರಿಯ ಬಿಲ್ಲಿನ ಮೊತ್ತ ತಾಂತ್ರಿಕ ಮಂಜೂರಾತಿ ಹಾಗೂ ಆಡಳಿತಾತ್ಮಕ ಮಂಜೂರಾತಿ ಮೊತ್ತದ ಮಿತಿಯಲ್ಲಿ ಇದೆಯೇ	ಹೌದು

T.A. Bhat

ಸಹಾಯಕ/ಕಿರಿಯ ಅಭಿಯಂತರರು

ಸಹಾಯಕ ಕಾರ್ಯಪಾಲಕ ಅಭಿಯಂತರರು
(ವಿದ್ಯುತ್) ಯಲಹಂಕ ಉಪ-ವಿಭಾಗ
ಬೃಹತ್ ಬೆಂಗಳೂರು ಮಹಾನಗರ ಪಾಲಿಕೆ

ಕಛೇರಿಯ ಪರಿಶೀಲನೆ

ಕಾಮಗಾರಿಯ ಅಂತಿಮ ಬಿಲ್ಲನ್ನು ಪರಿಶೀಲಿಸಿರುತ್ತ ಇದರ ಮೊತ್ತ **ರೂ.11,50,191/-** ಗಳು ಗುತ್ತಿಗೆದಾರರಾದ M/S Shree Vinayaka Electricals ರವರಿಗೆ ಪಾವತಿ ಮಾಡಲು ಲೆಕ್ಕ ಶಾಖೆಗೆ ಕಡತವನ್ನು ರವಾನಿಸಿದೆ.

ಕಾರ್ಯಪಾಲಕ ಅಭಿಯಂತರರು
(ವಿದ್ಯುತ್) ಯಲಹಂಕ
ಬೃಹತ್ ಬೆಂಗಳೂರು ಮಹಾನಗರ ಪಾಲಿಕೆ

ಕಾರ್ಯಪಾಲಕ ಅಭಿಯಂತರರು
ವಿದ್ಯುತ್ ವಿಭಾಗ, ಯಲಹಂಕ ವಲಯ
ಬೃ.ಬೆಂ.ಮ.ಪಾ. ಬೆಂಗಳೂರು-92